



# PROJECT PROGRESS REPORT MARCH 2024



# PROJECT BRIEF

- Project Name:  
Garden Bay Iris Villas  
Daffodil Villas Extension (J & Q)
- Location: Lucknow  
Sitapur Hardoi Link Road, Lucknow
- Project RERA No:  
Garden Bay Iris Villas - UPRERAPRJ185345  
Daffodil Villas Extension (J & Q) - UPRERAPRJ106679
- No of Units  
Iris Villas - 19  
Daffodil Villas Extension (J & Q) - 08



# SITE PLAN - GARDEN BAY



**GARDEN BAY IRIS VILLA PROGRESS REPORT**  
**SHALIMAR KSMB PROJECT (GARDEN BAY), LUCKNOW**

SI No	BLOCK	VILLA	PLOT AREA	Saleable Area	Progress STATUS (As on Date-29.3.2024)								REMARK
					Excavation	PLINTH LEVEL	G F SLAB	F F SLAB	INTERNAL PLASTER	FLOORING	EXTERNAL PLASTER	EXTERNAL PAINTING	
1	A	1	2247.00	2440.00	completed	completed	completed	completed	completed	completed	completed	IP	
2		2	1661.00	2440.00	completed	completed	completed	completed	completed	completed	completed	IP	
		3	1661.00	2440.00	completed	completed	completed	completed	completed	IP	completed	IP	
3		4	2247.00	2440.00	completed	completed	completed	completed	completed	IP	completed	IP	
4	B	1	2247.00	2440.00	completed	completed	completed	completed	completed	completed	completed	IP	
5		2	1661.00	2440.00	completed	completed	completed	completed	completed	completed	completed	IP	
6		3	1661.00	2440.00	completed	completed	completed	completed	completed	completed	completed	IP	
7		4	1661.00	2440.00	completed	completed	completed	completed	completed	IP	completed	IP	
8		5	2247.00	2440.00	completed	completed	completed	completed	completed		completed	IP	
27	E	1	2247.00	2440.00	completed	completed	completed	completed	completed	IP	completed	IP	
28		2	1661.00	2440.00	completed	completed	completed	completed	completed	IP	completed	IP	
29		3	1661.00	2440.00	completed	completed	completed	completed	completed		completed	IP	
30		4		2440.00								IP	
39	F	1	2247.00	2440.00	completed	completed	completed	completed	completed		completed	IP	
40		2	1661.00	2440.00	completed	completed	completed	completed	completed	IP	completed	IP	
41		3	1661.00	2440.00	completed	completed	completed	completed	completed	IP	completed	IP	
42		4	1661.00	2440.00	completed	completed	completed	completed	completed	IP	completed	IP	
43		5	2247.00	2440.00	completed	completed	completed	completed	completed	IP	completed	IP	

# DAFFODIL VILLA EXTENSION (J & Q)



## DAFFODILS VILLAS PROGRESS REPORT AS REQUIRED BY SALES DIVISION

DAFFODILS VILLAS PROGRESS REPORT AS REQUIRED BY SALES DIVISION											
								INDEX			
3/28/2024								In-Prog. Extented to 2nd option	Completed	In-Progress	Not-Started
TYPE	BLOCK	VILLA NO	EXCAVATION	PLINTH LEVEL	GROUND FLOOR SLAB	FIRST FLOOR SLAB	FLOORING	INTERNAL PLASTER	EXTERNAL PLASTER	EXTERNAL PAINT	POSSESSION
	Q/3	1	done	done	done	done	I/P	done	done	I/P	
		2	done	done	done	done	I/P	done	done	I/P	
		3	done	done	done	done	N/S	done	done	I/P	
	J/5	1	done	done	done	done	I/P	done	done	I/P	
		2	done	done	done	done	I/P	done	done	I/P	
		3	done	done	done	done	I/P	done	done	I/P	
		4	done	done	done	done	N/S	done	done	N/S	
		5	done	done	done	done	N/S	I/P	done	N/S	

# PROGRESS IMAGES

## GARDEN BAY IRIS




IRIS ENTRANCE



FRONT VIEW



TOP VIEW



# PROGRESS IMAGES

Daffodil Villas Extension (J & Q)





THANK YOU

