



PROJECT PROGRESS REPORT SEPTEMBER 2026


SHALIMAR
SKY
GARDEN
VIBHUTI KHAND
LUCKNOW- AYODHYA RD.

SHALIMAR




PROJECT BRIEF

- Project Name: Sky Garden
- Location: Vibhuti khand, Ayudhya Lucknow Road Lucknow
- Project RERA No: UPRERAPRJ160941
- Number of Wings: 2
- Number of Units: 122
- Number of Shops: 23



SITE PLAN - SKY GARDEN



WORK PROGRESS REPORT

Supreme Real State Developers Pvt Ltd						
Construction Status of Sky Garden						
3-Oct-26						
(2B+G+22)						
S. No.	Description	Wing A		Wing B		Remark
		Progress Status, Aug -26	Progress Status, Sept - 26	Progress Status, Aug -26	Progress Status, Sept - 26	
1	Cleaning of area and uprooting of plants.	Comp.	Comp.	Comp.	Comp.	
2	Earth Work	Comp.	Comp.	Comp.	Comp.	
3	Raft RCC Work	Comp.	Comp.	Comp.	Comp.	
3	Lower Basement Roof Slab	Comp.	Comp.	Comp.	Comp.	
4	Upper Basement Roof Slab	Comp.	Comp.	Comp.	Comp.	
5	GF Roof Slab	Comp.	Comp.	Comp.	Comp.	
5	1st Floor Roof Slab	Comp.	Comp.	Comp.	Comp.	
6	2nd Floor Roof Slab	Comp.	Comp.	Comp.	Comp.	
7	3rd Floor Roof Slab	Comp.	Comp.	Comp.	Comp.	
7	4th Floor Roof Slab	Comp.	Comp.	Comp.	Comp.	
8	5th Floor Roof Slab	Comp.	Comp.	Comp.	Comp.	
9	6th Floor Roof Slab	Comp.	Comp.	Comp.	Comp.	
9	7th Floor Roof Slab	Comp.	Comp.	I/P	I/P	
10	8th Floor Roof Slab	Comp.	Comp.			
11	9th Floor Roof Slab	Comp.	Comp.			
11	10th Floor Roof Slab	Comp.	Comp.			
12	11th Floor Roof Slab	Comp.	Comp.			
13	12th Floor Roof Slab	Comp.	Comp.			
13	13th Floor Roof Slab	Comp.	Comp.			
14	14th Floor Roof Slab	Comp.	Comp.			
15	15th Floor Roof Slab	Comp.	Comp.			
15	16th Floor Roof Slab	I/P	I/P			
16	17th Floor Roof Slab					
17	18th Floor Roof Slab					
17	19th Floor Roof Slab					
18	20th Floor Roof Slab					
19	21st Floor Roof Slab					
19	22nd Floor Roof Slab					

PROGRESS IMAGES

ARIAL VIEW



PROGRESS IMAGES

ARIAL VIEW



PROGRESS IMAGES

ARIAL VIEW



PROGRESS IMAGES

ARIAL VIEW



PROGRESS IMAGES

ARIAL VIEW



PROGRESS IMAGES

ARIAL VIEW



THANK YOU

